

# Raytown High School New Auxiliary Gym WEEKLY PROGRESS REPORT 03/04/2024



Gym Slab Prepped and Ready to Pour

### Last Week: 02/26-03/01

- Sheathing at entrance canopy
- Complete installation of gas line and meter
- Complete parapet blocking/insulation
- Mobilize for roofing and begin roofing surface prep
- Underground electrical rough in
- Began caulking of exterior pre-cast joints
- OH Duct rough-in at east side of building

### This Week: 03/04-03/08

- Slab on Grade Pours
- Completion of caulking at exterior precast joints
- Roofing install at gym roof
- Overhead ductwork rough in

**Weather Days: N/A**



Install of Ductwork at Entrance



Preparation to Start Roofing



Exterior Caulking of Precast