

Raytown South High School PAC and Auxiliary Gym WEEKLY PROGRESS REPORT 2/05/24



Install of CMU CL A' and 4

Last Week: 01/29-02/02

- Continuation of grade beams on PAC working east to west
- Completion of CMU along column line C and tear down of scoffold
- Installation of CMU along column line A' and 4

Next Week: 02/05-02/09

- Install of CMU along column line A' and 4
- Install of CMU at Scene Shop exterior wall
- Rough in of underground plumbing at south side of PAC
- Rough in of underground electrical at main elec room

Weather Days this week:



Footing Install at Back of Stage



Completion of CMU Wall at CL C



Site Overview 02/02/24