

Raytown High School New Auxiliary Gym WEEKLY PROGRESS REPORT 02/05/24



Erection of Precast West Elevation

Last Week: 01/29-02/02

- Complete installation of precast panels
- Deliver steel and begin steel erection
- Preparation for exterior caulking
- Coordination with Spire for install of gas line
- Coordination with Raytown Water for domestic/fire water tie ins



Interior View of Gym after Precast Erection

This Week: 02/05-02/09

- Erection of steel at northeast corner of building
- Welding and grouting of precast connections
- Prep and begin underground electrical rough in at gym

Weather Days:



Delivery and Start of Steel

Precast Erection Complete on 02/02