

Raytown High School New Auxiliary Gym WEEKLY PROGRESS REPORT 12/26/2023



Precast Crane Mobilized

Last Week: 12/18-12/22

- Delivery of Crane for precast install
- Backfill of trenches for electrical primary conduit runs
- Over excavation and backfill of subgrade on north side of building pad fix
- Installation of rock at parking lot/ laydown area
- Install of retaining wall A



Subgrade Fix North of Building Pad

This Week: 12/26-12/29

- Complete setup of Precast Crane
- Mobilize jobsite trailer

Weather Days:

Monday 12/18, Tuesday 12/19



Install Complete of Retaining Wall A



Stone Backfill at Parking/Laydown Area