

Raytown Quality Schools

MONTHLY PROJECT STATUS REPORT

FEBRUARY 2, 2018

RSA Relocation

- Space renovation is complete.
- Air conditioning units will be installed in the spring.

Early Childhood Expansion (Three Trails Preschool), Phase 2

- Abatement is scheduled to begin 2/5
- Construction demolition is tentatively scheduled to begin 2/12, pending abatement progress.

RHS Baseball

- Field grading is nearly complete. Soil stabilization is pending weather conditions.
- Pressbox and dugout footings and slabs are being installed.
- CMU masonry installations are in progress.
- RHS retaining wall continues to progress, with south public sanitary line work now approved by the city.

Restaurant at Herndon

- Initial team meetings have taken place.
- Schematic design and budget discussions are underway.
- Kitchen consultant initial coordination has begun.

Northwood Window Renovation

- Construction Documents are underway.
- Bid documents are planned to be released 2/6.
- Renderings have been produced for review.

District Facility Assessment

- Building and campus walk-throughs are completed.
- Initial draft meetings with RQS development team to be scheduled late February-early March.

