

Raytown High School New Auxiliary Gym WEEKLY PROGRESS REPORT 11/06/2023



Retaining Wall SE Side of Site

Last Week: 10/30-11/03

- Completion of retaining walls at Southeast portion of job site
- Layout and excavation for start of retaining walls south of building pad
- AT&T raised overhead lines at east side of site
- Installation of sanitary and storm lines at south side of building pad



Layout and Grade for Retaining Walls

This Week: 11/06—11/10

- Backfill, grade and prepare east side of site as temporary parking lot
- Relocation of fencing to adjust parking phasing
- Install retaining walls at south side of building pad



Begin Retaining Walls South of Building



Install of Storm Structure South of Building

Weather Days:

(1) Monday, 10/31. Site was muddy from recent rain events