

Raytown High School New Auxiliary Gym WEEKLY PROGRESS REPORT 10/02/2023



Excavation of Underground Storm System

Last Week: 09/25/23—09/29/23

- Excavation of underground storm detention system
- Rough grading at east side of site
- Cut and start of grading at building pad
- Placement of conduit for Evergy re-location

This Week: 10/02/23—10/06/23

- Install of underground storm detention system.
- Install of storm structures and lines at west side of site
- Continuation of grading in preparation for retaining walls
- Evergy to install wire and demo out un-needed electrical poles



Grading at Building Pad



Install of Conduit for Evergy



Rough Grading at East Side of site