

Raytown South High School PAC and Auxiliary Gym WEEKLY PROGRESS REPORT 10/06/23



Excavate Footings East of 4' Line

Last Week: 10/30—11/03

- Completion of phase 1 of concrete piers (60% of PAC piers)
- Install of Javelin Base Surfacing
- Place concrete at footings at southeast corner of PAC along C and A' line
- Excavate for footings at east side of PAC east of 4' line



Concrete Footing Along C and A' Line

Next Week: 11/06– 11/10

- Install of rebar and placement of footings at east side of PAC, east of 4' line
- Final surfacing of javelin pad
- Set transformer and CT cabinet pads
- Begin rebar at concrete walls along C and A' line

Weather Days this week:

- (1) Day, Monday 10/30 due to muddy conditions from recent rain



Install of Javelin Surfacing Base Layer



Placement of Concrete Footings