

# Raytown South High School Performing Arts Center & Aux Gym Addition WEEKLY PROGRESS REPORT 10/02/2023



**Demo/Masonry Infill at Existing Gym**

### Last Week: 09/25/23—09/29/23

- Completed fencing at east end of site adjoining football complex
- Demolition of concession stand
- Demolition of windows and louver at east elevation of existing gym
- Completion of shotput pads and javelin pad

### This Week: 10/02/23—10/06/23

- Final grading at shotput/javelin areas as well as at site of old concession stand
- Masonry infill of openings on north and east elevation of existing gym
- Preparation for seeding at shotput/javelin area
- Preparation for sidewalks at north side of site near shotput and old concession stand
- Layout for new transformer/CT cabinets at existing school



**Demo of Existing Concession Stand**



**Install of Fence/Turnstile at Football Field**



**Placement of Concrete at Shotput Pads**