

Raytown Quality Schools

MONTHLY PROJECT STATUS REPORT

JULY 27, 2022

2022 Building Upgrades

Northwood, Laurel Hills, Spring Valley, Southwood, Little Blue Elementary
Installation of corridor floor tile is nearly complete at Laurel Hills and Southwood
Installation of corridor floor tile is complete at Spring Valley
Northwood Life Skills Room is nearly complete.
Little Blue lighting replacements are in progress and almost completed
Laurel Hills & Southwood Media Center carpet installation is complete
Southwood & Laurel Hills Gym painting is completed

Raytown High School Renovation

New carpet in the Media Center is nearly completed
Corridor Flooring Replacements and painting are completed
The new resinous flooring at Raytown HS is completed
Cabinetry and countertop installation is underway in the FACs labs with appliances being delivered this week

Raytown Central MS Renovation & Addition

New cafeteria addition exterior block walls have been laid, and are awaiting the roof deck installation.
New paint and lighting the existing Cafeteria are underway
Corridor Flooring Replacements are completed throughout
Band, and Choir Rooms have new storage cabinets installed and are in process to be complete
New paint in the gym is completed

Raytown South High School - Gym Stage Replacement

New framing has been completed and new subfloor plywood is being installed
New wood floor material has been delivered and planned to be installed soon



Elementary Furniture Replacements

Installations have begun and are underway

Elementary Entry Graphic Installations & South HS Floor Stain

Installations are completed at half of the locations and the rest will be done the first two weeks in August.

Wellness Center Dedication Sign

Final design selections have been made, design drawings are being completed.

Raytown HS Choir Room Dedication Sign

Wording and design options are being reviewed.



Photographs




Central MS New Raven Gym Mascot



Little Blue Entry Graphics



Furniture Installation, Spring Valley



New corridor flooring, Raytown HS



Photographs



Media Center Green Screen, Laurel Hills



Media Center Carpet Installation, Raytown HS



Southwood Gym Painting



Raytown HS FACs Room Installation

