

Raytown South High School PAC and Auxiliary Gym WEEKLY PROGRESS REPORT 12/26/23



Site Conditions 12/22 Due to Weather

Last Week: 12/18-12/22

- Completion of LVC material at building pad
- Installation of remaining piers at Performing Arts Center
- Preparation for install of grade beams/footings

Next Week: 12/26-12/29

- Completion of remaining piers at Performing Arts Center
- Install of grade beams at Performing Arts Center

Weather Days this week:

Friday 12/22



Drilling Piers at North East Corner of PAC



Mobilization of Pier Drill Rig



Grading/Stone Install at Perimeter of Building Pad