

Raytown Quality Schools

MONTHLY PROJECT STATUS REPORT

AUGUST 29, 2022

2022 Building Upgrades

Northwood, Laurel Hills, Spring Valley, Southwood, Little Blue Elementary
Nearly all scope items are completed at each location. Areas are fully functional for use.
Some outstanding door hardware items were delayed, and will be installed when recieved.

Raytown High School Renovation

Renovations in the Media Center are completed.
Corridor Flooring Replacements and painting are completed
The new resinous flooring at Raytown HS is completed
Cabinetry and countertop installation are completed.

Raytown Central MS Renovation & Addition

New cafeteria addition structural steel & roof deck have been installed.
Exterior addition face brick is being installed, construction on building addition is underway.
Corridor Flooring Replacements are completed throughout.
New paint in the gym is completed

Raytown South High School - Gym Stage Replacement

New framing has been completed and new subfloor plywood has been installed.
New wood floor material is ready to be sanded and receive final finishing.

Elementary Furniture Replacements

Installations are complete.



Elementary Entry Graphic Installations & South HS Floor Stain

Installations are completed.

Wellness Center Dedication Sign

Final design selections have been made, design drawings are being completed.

Raytown HS Choir Room Dedication Sign

Wording and design options are being reviewed.



Photographs

we design the future®



Central Middle School



Southwood Elementary

HOLLISANDMILLER.COM

1828 Walnut Street Suite 922 | Kansas City, MO 64108 | 816.442.7700
Missouri | Kansas | Colorado




Photographs



Raytown High School



Northwood Life Skills Renovation



Laurel Hills Media Center



Elementary Furniture Installation

