

Raytown South High School Performing Arts Center & Aux Gym Addition WEEKLY PROGRESS REPORT 07/21/2023



Excavation of Site Detention Basin

This Week: 07/17/23 - 07/21/23

- Site Detention Basin Excavation
- Footings at Detention Basin
- Install of Storm Drainage Structures
- Install of Fire and Water Main Lines

Next Week: 07/24/23 - 07/28/23

- Site Detention Basin Walls
- Continuation of Site Demolition
- Continuation of Storm Drainage

Weather Days this week:

- (2) Days (7/17/23, 7/18/23)



Placement of Detention Basin Footings



Install of Storm Drainage Structures



Layout/Excavation of Detention Basin Footings