

Raytown High School New Auxiliary Gym WEEKLY PROGRESS REPORT 04/01/2024



RTUs Installed and Cap Sheet Install @ Low Roof

Last Week: 03/25 - 03/29

- Install cap sheet at gym roof
- Completion of CMU Walls
- Install of steel seismic bracing
- MEP overhead rough in
- Install of RTUs at roof

This Week: 04/01 - 04/05

- Install cap sheet at low roof
- Install of metal coping cap throughout
- MEP overhead rough in
- Interior Metal Framing Install
- Prep and Install transformer pad

Weather Days:

(1) Monday (03/25)



Completion of CMU Wall Install



CMU Wall and Seismic Bracing Install



Overhead Rough In at Gym