

## Raytown Quality Schools

### MONTHLY PROJECT STATUS REPORT

AUGUST 2, 2021

#### 2021 Building Upgrades

##### Northwood

All interior improvements are complete.

##### Fleetridge Elementary

Floor polishing is completed, the media center carpeting and finish upgrades are completed. Installation of new doors and hardware are being finalized. The interior gym wall graphics and entry glass graphics have been installed.

##### Eastwood

New playground turf installation is completed. Asphalt and parking lot striping installation is complete. Window renovation is completed.

##### Robinson

New playground turf installation is complete. Asphalt renovation is complete. Exterior tuckpointing is complete.

##### Raytown MS

New entry store front is complete, and installation of new interior vestibule framing is complete.

#### Raytown South High School Renovation

Installation of new finishes are completed in the Media Center, and Gymnasium. Final installations and cleaning in the locker rooms, band, and choir rooms are underway.

New polished concrete floors nearing completion in several areas.

The installation of the new scoreboard is completed. Commissioning, programming, and training will take place over the next couple weeks prior to the start of school.

#### Raytown HS Scoreboard Installation

The installation of the new scoreboard is completed. Commissioning, programming, and training will take place over the next couple weeks prior to the start of school.





Raytown South High School Score Board Installation



Raytown High School Score Board Installation








Raytown South High School Gym Paint Design Installation





Raytown South High School Band Finish Installation



Raytown South High School Choir Wall Graphic Installation







Raytown South High School Media Center Finishes



Raytown South High School Locker Room Renovations





Fleetridge Elementary School Entry Glass Graphics



Fleetridge Media Center Finishes

