

Raytown South High School PAC and Auxiliary Gym WEEKLY PROGRESS REPORT 3/04/2024



Precast Erection East Elevation of PAC

Last Week: 02/26-03/01

- Erection of 33 precast panels at the Scene Shop, Stage, and West side of the Auditorium
- Welding of joist clips in preparation for steel erection at the South and East sides of the Performing Arts Center

Next Week: 03/04-03/08

- Steel delivery for Performing Arts Center
- Install of lintel beam and CMU at South side of Scene Shop
- Begin Steel Joist Install at South and East sides of Performing Arts Center
- Continuation of precast install at the North and West elevations of the Performing Arts Center

Weather Days this week:

(1) Wednesday 02/28, Wind



Precast Panels West Elevation of scene Shop



Precast Panel Erection at Stage



Precast Panel Status at End of Day Friday, 03/01