

## Raytown Quality Schools

### MONTHLY PROJECT STATUS REPORT

JUNE 5, 2023

## 2023 Building Upgrades

### Raytown Middle School Interior Renovation

- Flooring material demolition & abatement has begun
- Lighting replacements have been underway for a few weeks and are continuing

### Eastwood Hills | Norfleet | Robinson | Westridge Interior Renovations

- Flooring material demolition & abatement has begun
- Lighting replacements have been underway for a few weeks and are continuing

### Three Trails Preschool Playground

- Demolition of existing playground equipment is underway

### Central MS Roof Restoration

- Removal and reinstallation of roof materials were completed over Spring Break
- Final completion of flashing and details will be completed this month

## Raytown Central MS Renovation & Addition

- New cafeteria addition structural steel & roof deck have been installed
- Exterior addition face brick is completed
- Rooftop HVAC Units were installed in January 2023
- Work is starting this summer to complete the addition and the connection to the renovated cafeteria

## Middle School Gym Audio Visual Upgrades

### Raytown South MS | Central MS | Raytown MS

- Removal of existing equipment is planned to start soon

