

Raytown Quality Schools

MONTHLY PROJECT STATUS REPORT

OCTOBER 1, 2021

2021 Building Upgrades

Northwood, Fleetridge, Eastwood, Robinson, Raytown MS All improvements are completed.

<u>Under Budget – Unused Contingency \$37,053</u>

Raytown South High School Renovation

All improvements are completed.

Under Budget – Unused Contingency \$183,103.73

Raytown High School Scoreboard Installation

The installation of the new scoreboard is completed.

2022 Building Upgrades

Laurel Hills, Little Blue, Spring Valley, Southwood, Northwood, Fleetridge Design documents are currently underway

2022 Central MS Renovations & Addition

Design documents are currently underway

2022 Raytown HS Interior Renovations

Design documents are currently underway

